

## Project Protocols:

- 1. Working hours are from 7:00 AM to 4:00 PM.
- 2. Loud work to be scheduled between 7:00 AM and 10:30 AM.
- 3. All construction materials will be staged on the west side of the property.
- 4. Only materials that will be installed the same day will be haul over to the construction area.
- 5. Concrete will be delivered tot he west side of the property and a buggy will be used to transport the concrete to the construction area.
- 6. Only small dump trucks will be allowed on the elevated deck while the demo is being completed. The demoed material will be staged on the west end of the property to be hauled away with full size dump trucks.
- 7. No construction traffic is to use the back ramp.
- 8. Project needs to be left every night in a manner so that a fire truck can drive through the construction area in an emergency.
- 9. Prior to anchoring anything to the structure, imaging must be done to confirm reinforcement location.